GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

R&B Dept., - Srikakulam District - Construction of High Level Bridge across river Nagavali connecting Narayanapuram with P.J Peta in Srikakulam District – EPC Work - Revised Administrative Sanction – Orders - Issued.

TRANSPORT,ROADS & BUILDINGS (R.III) DEPARTMENT

G.O.RT.No. 28 Dated: 02-02-2021.

Read the following:-

1.GO.Rt.No.406 T R&B (R-V) Dept., dt.20-04-2013.
2.From the Chief Engineer (R&B) MDR, A.P., Vijayawada, Letter No.021207-1/EE (R)/DEE-2/AEE-2/2016, dated 23-11-2016.
3.GO.Rt.No.241, T, R&B (R.III) Dept., dt.01-06-2018.
4.From the Chief Engineer (R&B) MDR, A.P., Vijayawada, Letter No.021207-1/EE (R)/DEE-2/AEE-2/2016, dated 9-5-2019, 5-12-2019.

&&&

O R D E R:

The Chief Engineer (R&B) MDR in his letter 2nd read above has stated that, Government has accorded Administrative Sanction for Rs.3420.00 Lakhs for the work " Construction of High Level Bridge across river Nagavali connecting Narayanapuram with P.J Peta in Srikakulam District" vide GO. 1st read above and the estimate for the work was technically sanctioned for Rs.3420.00 Lakhs. The work was entrusted to M/s Contec Syndicate Pvt Ltd., Hyderabad at 4.77% Excess vide CR Agreement No.48/2013-14, Dt:14-10-2013. Further, during the execution, observed that there is a need to change the length of the bridge from 443.34 M to 510.00 M as per modified designs of the bridge approved by Designs & Planning wing of Head Office due to site conditions as per the Inspection Report of the Superintending Engineer (R&B) D&P, Hyderabad Dt:30-03-2014. He has also stated, the minutes of the Technical Evaluation Committee Dt:07-08-2013 , provided that " If there is any revision in the length of the bridge during execution with reference to the length proposed in the NIT, the value of the work will be revised based on the pro-rata rate taken in arriving the IBM value (ie., @ Rs.6.00 Lakhs / RM) for such addition or reduction in the actual length of the bridge" hence, extra cost is involved towards increased length of the bridge. Hence, revised technical approval was accorded by the Engineer-in-Chief (R&B) Admn, SR,RSW & Bldgs, Hyderabad on 09-04-2014 for Rs.3900.00 Lakhs for the revised project cost against the original sanction of Rs.3420.00 Lakhs. Subsequently, the work as per enhanced length was taken up and is under progress. At this juncture, the then Engineer-in-Chief (R&B) Admn, SR, RSW & Bldgs has inspected the site on 23-09-2016. During his inspection, the field staff have requested for underpass at Labham village in high embankment portion as per the site condition, as the school building and habitation are situated on either side of the high embankment. Further, the field staff also requested to permit to take up Anti-Carbonation treatment to the exposed surface of the structure, to enhance the long term durability of the bridge to protect from adverse weather conditions.

2. The Chief Engineer (R&B) MDR has further stated that, the Government vide reference 3rd read above, the Government has constituted a Committee for procurement of all road / bridge works taken up under EPC mode for approval of deviations & EOTs. The above deviation proposals were placed before the EPC committee during the meeting held on 29-08-2018. After a detailed discussion, the committee with their collective wisdom has agreed for the deviations. With the above, the Chief Engineer (R&B) MDRs, has requested to ratify the action taken by the then Engineer-in-Chief (R&B) Admn, SR,RSW & Bldgs in enhancing the length of the bridge and to accord Revised Administrative sanction for Rs.4020.00 Lakhs for the work " Construction of High Level Bridge across river Nagavali connecting Narayanapuram with P.J Peta in Srikakulam District" as against the Administrative sanction of Rs.3420.00 Lakhs accorded vide reference 1st read above.

3. In view of the circumstances reported by the Chief Engineer (R&B) MDRs in the letters 2nd & 4th read above and after careful examination of the matter, Government hereby retify the action of the Engineer in Chief(R&B) Admn.,& State Roads in increasing the bridge with extra length of 510 Mtrs.(costing around Rs.4.00 Cr.) and a Revised Adminitrative Sanction is accorded for Rs.4020.00 Lakhs (Rupees Four Thousand and Twenty Lakhs only) for the work "Construction of High Level Bridge across river Nagavali connecting Narayanapuram with P.J Peta in Srikakulam District" as against the Administrative sanction for Rs.3420.00 Lakhs accorded vide reference 1st read above. He is also instructed to take up VUP simultaneosly alongwith the approaches and the anti carbonation painting to be taken up independent of the main work duly following usual procurement process.

4. The amount sanctioned in para-3 above shall be debited to the Head of Account "5054 COL on Roads & Bridges - District and Other roads – MH 337 Other Expenditure - GH 11 State Development Schemes - SH (09) Major District Roads – 530 Major works - 531 Other Expenditure"

5. The Chief Engineer (R&B) MDR, A.P., Vijayawada shall take further action accordingly.

6. This order issues with the concurrence of Finance (FMU.TR-B) Department vide their U.O. No. FIN01-FMUOMRAS/94/2019-TR&B (Computer No.1019516) dated 9-11-2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.T.KRISHNA BABU
PRL.SECRETARY TO GOVERNMENT

To
The Chief Engineer (R&B) MDRs, Vijayawada, A.P.,
Copy to:
The Finance (FMU.TR&B) Department, A.P.
The Director of Treasuries & Accounts, A.P., Vijayawada.
The Director of Works & Accounts, A.P., Vijayawada..
The Pay and Accounts Officer, Vijayawada /APAO Srikakulam district.
The District Treasury Officer, Srikakulam district.
The P.S. to Minister for R&B.
The PS to Prl.Secretary to Government, TR&B Deptt.
Sf/Sc.

//Forwarded By Order//

SECTION OFFICER